



Lusail Real Estate Development Company

Health, Safety, Security, Environment, Logistics & Quality Department

Lusail Construction Safety Procedural Forms/Checklists – Monitor Calibration Log

Document No LUS-HSE-FM4-446-029.01 Rev 1
Uncontrolled Copy Controlled Copy Date 01 April 15

COMPANY PROPRIETARY INFORMATION

Prior to use, ensure this document is the most recent revision by checking the Master Document List. To request a change, submit a Document Change Request to the Document Control Representative. Master copy of this document will be maintained by the LREDC QA/QC Manager. Not controlled if printed.



Explosimeter Calibration

Equipment Serial #: _____

Manufacturer: _____

Project #: _____

Project Location: _____

Explosimeter Calibration Gas: 20.9% Oxygen _____ _____
 _____ _____ _____

- ALL calibrations must be performed according to manufacturer’s operating instructions.
- Readings must be within +/-3 ppm H2S and CO; and +/-3% LEL. (If not, return to manufacturer for factory calibration)
- Oxygen readings must be within +/- 0.1% (If not, replace O2 sensor or return to manufacturer for factory calibration)

Date	Time	% LEL	H2S (PPM)	CO (PPM)	% Oxygen	Comments	Calibrator Initials

Calibrators Name: _____

Calibrators Signature: _____